

UNIVERSITY OF VIRGINIA  
MAJOR PROJECTS STATUS REPORT  
June 2018

Authorized June 9, 2017  
Last Update Jun 2018

Project	Board of Visitors Authorized Budget (High End of Range)						Working Budget	Project Approval	Scope	Concept/ Site/Design Guidelines	Architect/ Engineer Selection	Architect/ Address	Schematic Design	Contractor/ Address/ Contract Date	Construction		Comments/Update on Progress		
	State General	Debt	Gift/Grants	Auxiliary	Other	Total									Start	Complete			
	Awaiting State General Fund Approval in Gold																		
									Future budget, scope, and design approval actions by the Board of Visitors highlighted in blue					(TBD until contract awarded)					

University of Virginia, 207 - Academic Division

Academic Division Projects On June 9, 2017 Plan Completed (FOR INFORMATION ONLY; NOT INCLUDED IN TOTALS OF PLAN)

Gooch Dillard Residence Hall Renovation Phases II/III	-	20,000,000	-	12,000,000	-	32,000,000	\$26,000,000	Sep-14	120,000 gsf	N/A	Nov-14	VMDO Architects, Charlottesville VA	N/A	New Atlantic Contracting	May-15	Aug-17	Final CUO achieved 12/1/17.	
McCormick Road Utility Tunnel	-	9,100,000	-	-	4,900,000	14,000,000		Jun-15	1,325 LF precast tunnel & 6 cast-in-place vaults	Dec-14	Dec-14	Dewberry Davis, Richmond VA	Jan-15	Faulconer Construction, Charlottesville VA	May-15	May-16	Tunnel is complete. Project closed.	
Newcomb Road Chiller Plant	-	3,180,448	-	221,840	11,397,712	14,800,000		Apr-11		Nov-12	Nov-12	Affiliated Engineers, Inc Chapel Hill, NC	review: Nov-13 approved: Nov-13	Sauer	May-15	May-16	Construction is 100% complete. CUO achieved November 2016.	
Renovations to the Rotunda, Phases I/II (Less the Roof)	\$ 27,634,098	\$ -	\$ 23,675,902	\$ -	\$ -	\$ 51,310,000	The Roof work for \$5,577,035 was completed as phase I of work.	Apr-13	Remaining renovations after roof.	Sep-12	Oct-12	John Waite Associates, Albany NY	report: Sep-11	Whiting-Turner Contracting Co., Richmond, VA	May-14	Jul-16	Construction is 100% complete. Final CUO received 10/28/16.	
Skipwith Hall	-	5,000,000	-	-	1,000,000	6,000,000		May-13	14,300 gsf	Sep-13	Sep-13	Bowie-Gridley Washington DC	review: Nov-13 approved: Nov-13	Crenshaw, Culpeper, VA 10/22/14	Oct-14	Feb-16	Beneficial Occupancy February 26, 2016. Achieved LEED Gold Certification. CUO achieved 6/8/16.	
Uva-Dominion Virginia Power Ductbank		14,600,000				14,600,000		Jun-15	Interconnect three substations and direct electrical feed to hospital	N/A	Feb-15	Dewberry Engineers	N/A	Faulconer Construction Co., Charlottesville, VA, Jul-16	Aug-16	Oct-17	The ductbank project has been completed. Separate from the ductbank project, Dominion Energy energized the electrical feeds between all three substations in December of 2017.	
<b>Subtotal Projects On June 9, 2017 Plan Completed</b>	<b>\$ 27,634,098</b>	<b>\$ 51,880,448</b>	<b>\$ 23,675,902</b>	<b>\$ 12,221,840</b>	<b>\$ 17,297,712</b>	<b>\$ 132,710,000</b>												

Authorized Academic Division Projects Under Construction

Alderman Library Renewal - Ivy Stacks Expansion	-	-	-	-	7,900,000	7,900,000		Jun-11	20,000 GSF closed stacks to hold approx. 3M volumes	Jun-16	Jun-16	UVA FM Design Group Charlottesville, VA	Dec-16	Nielsen Builders Harrisonburg, VA	Jul-17	May-18	Received TCUO May 2018. Punchlist work being performed.
Brandon Avenue-Green Street & Infrastructure	-	9,000,000	-	-	32,000,000	41,000,000		Jun-17		N/A	Mar-17	Perkins + Will Washington, DC	Jun-17	Barton Malow/Faulconer	Dec-17	TBD	UVA has taken ownership of Brandon Ave and the southern portion of Monroe Ln. Currently working on grading and installation of utilities in Monroe Ln, around Bice House, and around South Lawn.
Brandon Avenue Upper-Class Residence Hall (includes \$7M for parking structure)	-	50,217,885	-	2,162,315	13,619,800	66,000,000		Apr-13 revised: Jun-17	Building: 140,247 gsf Parking: 67,872 gsf 313 beds/131 spaces	Jun-17	Dec-16	Goody Clancy Boston, MA	Jun-17	KBE Building Corporation 7150 Columbia Gateway drive Suite A, Columbia, MD. 11/17/2017	Nov-17	Jul-19	KBE selected as contractor. NTP issued 12/11/2017. Parking levels SOG, walls, and uppr level slab complete. Structural steel erection scheduled to begin August 1.
Carr's Hill Renovation	-	-	-	-	-	-		Jun-17	1) Renovate house & outbuildings; 2) Upgrade utilities; 3) Landscape & hardscape	Dec-17	Dec-17	Prime: Glave & Holmes Richmond, VA; Associate: John G. Waite, Albany, NY	Feb-18	Alexander Nicholson, Charlottesville, VA	Sep-18	Dec-18	President's House PDs submitted 6/6/18. Early construction ongoing for selective demo, structural repairs & envelope restoration. CDs for all other President's House work due 8/1/18. CDs for outbuildings due Oct. '18.
Disharoon Park Expansion	-	-	14,660,000	-	4,100,000	18,760,000		Apr-07 revised: Sep-17	48,820 GSF w/ 1,400 new seats	N/A	Jun-16	DLR Group of Omaha, NE	Dec-16	Martin Horn, Charlottesville, VA	Jun-17	Feb-18	Construction is complete for expansion. Admin. Area is 95% complete. Will occupy by end of July.



Project	Board of Visitors Authorized Budget (High End of Range)						Working Budget	Project Approval	Scope	Concept/ Site/Design Guidelines	Architect/ Engineer Selection	Architect/ Address	Schematic Design	Contractor/ Address/ Contract Date	Construction		Comments/Update on Progress																														
	State General	Debt	Gift/Grants	Auxiliary	Other	Total									Start	Complete																															
Awaiting State General Fund Approval in Gold																Future budget, scope, and design approval actions by the Board of Visitors highlighted in blue																(TBD until contract awarded)															
<b>Other Authorized Academic Division Projects, Near Term (2018-20)</b>																																															
2016-18 Maintenance Reserve	8,961,551	-	-	-	-	8,961,551		May-16									FY18 Appropriation																														
2018-20 Maintenance Reserver	12,916,383	-	-	-	-	12,916,383		Jun-18									FY19 Appropriation																														
Alderman Library Renewal Ph I - Construction (Less Ivy Stacks Expansion) (less Planning authority)	145,000,000	-	-	-	-	145,000,000		Apr-11		TBD	Dec-17	HBRA Architects Chicago, IL	TBD	TBD	TBD	TBD	Schematic Design reviewed by BOV June 2018, approval scheduled for September 2018.																														
Batten School Academic Facility	-	60,000,000	-	-	-	60,000,000		Jun-16	50,000 GSF	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Brandon Avenue Upper-Class Residence Hall Phase II	-	70,000,000	-	-	-	70,000,000		Jun-18	300 beds/150 spaces	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Darden Academic Building ("Hub")	-	-	85,000,000	-	-	85,000,000		Jun-17		TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Inn a Darden	-	-	12,750,000	-	72,250,000	85,000,000		Jun-18	12,000 GSF	TBD	Jun-18	Cooper Carry, GA & Glave & Holmes, VA	TBD	TBD	TBD	TBD																															
McIntire Academic Facility	-	-	70,300,000	-	-	70,300,000		Jun-17 revised: Dec-17	105,000 GSF	Dec-17	TBD	TBD	TBD	TBD	TBD	TBD																															
North Grounds Mechanical Plant & Infrastructure	-	13,000,000	-	-	-	13,000,000		Jun-18	3 chillers / 2 boilers	TBD	Dec-18	TBD	TBD	TBD	TBD	TBD																															
Pavilion VIII Renovation	-	6,000,000	1,000,000	-	-	7,000,000	\$6,700,000	Jun-17	7,300 GSF	TBD		John G. Waite, Albany, NY	TBD	Project Services	TBD	TBD	Tenant turnover for President Elect Ryan's occupancy complete Jan-10. Design for Phase II will be done winter/spring 2019 with construction work on hold until Pres. Elect Ryan moves into Carr's Hill.																														
Physics Building Renewal - Construction	33,000,000	-	-	-	-	33,000,000		Apr-13		TBD	Jun-18	Goody Clancy, MA	Sep-18	TBD	TBD	TBD																															
Softball Stadium	-	-	4,000,000	-	16,000,000	20,000,000		Jun-17		Mar-18	Dec-17	VMDO Charlottesville, VA & DLR Group Omaha, NE	reviewed Jun-18 approval Sep-18	TBD	Oct-18	Jan-10	Preliminary Design is 25% complete.																														
University Hall, Onesty Hall, the Cage, and Sports Medicine Decantation & Demolition	-	14,000,000	-	-	-	14,000,000		Apr-18		N/A	N/A	N/A	N/A	N/A	N/A	N/A																															
Upper-Class Residence Hall	-	70,000,000	-	-	-	70,000,000		Jun-18	300 beds/150 spaces	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
UVA Museum (Planning)	-	-	3,000,000	-	-	3,000,000		Jun-18		TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
West Grounds Chilled Water Capacity	-	8,000,000	-	-	-	8,000,000		Jun-18	1,200 ton chiller	TBD	Dec-18	TBD	TBD	TBD	TBD	TBD																															
<b>Subtotal Other Authorized Projects, Near Term</b>	<b>\$ 199,877,934</b>	<b>\$ 241,000,000</b>	<b>\$ 176,050,000</b>	<b>\$ -</b>	<b>\$ 88,250,000</b>	<b>\$ 705,177,934</b>																																									
<b>Other Authorized Academic Division Projects, Long Term (2020 - Beyond)</b>																																															
2020-22 Maintenance Reserve	12,916,383	-	-	-	-	12,916,383		Jun-18									FY20 Appropriation																														
Alderman Rd Residence Hall (Building 7)	-	70,000,000	-	-	-	-		Jun-17	2022 - Beyond	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Center for Polites	-	-	14,000,000	-	-	14,000,000		Jun-16	12,400 GSF 2020-22	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Drama Building: Phase II South Addition	-	-	17,862,750	-	-	17,862,750		Apr-09	2022 - Beyond	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Fiske Kimball Fine Arts Library	18,500,000	-	210,000	-	-	18,710,000		Apr-09	2022 - Beyond	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Football Operations Center	-	-	60,000,000	-	-	60,000,000		Jun-17	140,000 GSF (2020-22)	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Old Cabell Hall Renewal	41,300,000	-	500,000	-	-	41,800,000		Apr-09	2022-Beyond	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Planning complete; on hold																														
Science & Engineering Plant: Replace Chemistry Chillers	-	-	-	3,091,000	19,969,000	23,060,000		Apr-09	2022-Beyond	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Student Activities Building	-	17,000,000	-	-	-	17,000,000		Jun-17	2020-22	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
Thornton Hall B Wing Renovation (SEAS)	15,000,000	-	-	-	-	15,000,000	10,500,000	Jun-17	2022-22	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
North Plant Chillers 6 & 7 Replacement	-	7,000,000	-	-	-	7,000,000		Jun-18	1 chiller	TBD	Dec-18	TBD	TBD	TBD	TBD	TBD																															
UVA Museum (Construction)	-	-	107,000,000	-	-	107,000,000		Jun-18	95,000 GSF	TBD	TBD	TBD	TBD	TBD	TBD	TBD																															
<b>Subtotal Other Authorized Projects, Long Term</b>	<b>\$ 87,716,383</b>	<b>\$ 94,000,000</b>	<b>\$ 199,572,750</b>	<b>\$ 3,091,000</b>	<b>\$ 19,969,000</b>	<b>\$ 334,349,133</b>																																									
<b>Acad Div Major Capital Projects program</b>	<b>\$ 449,592,964</b>	<b>\$ 594,943,193</b>	<b>\$ 523,772,012</b>	<b>\$ 23,588,745</b>	<b>\$ 275,558,800</b>	<b>\$ 1,797,455,714</b>																																									





